

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

SRSP Stage-II – Earth Work Excavation & Forming Embankment of DBM-60 from Km.50.000 to Km.55.590 (Thallampadu Branch Canal) including construction of structures – Sanction for payment of SSR 2006-07 rates with Tender discount for the work executed beyond the agreement period – Accorded – Orders – Issued.

IRRIGATION & CAD (PW:MAJOR IRRIGATION.III) DEPARTMENT

G.O.Rt.No. 44.

Dated:19-01-2010.

Read the following:--

- 1) From the M/s.G.Venkata Reddy & Co., Engineers & Contractors, Hyderabad, Letter No.GVR/Ho/F53/3564, dated:06-08-2008 through Minister (M&MI) Endt., Dt. 07-08-2008.
- 2) Govt.Memo.No.22985/Maj.Irr.III/A1/2008-1, dt:12.08.2008.
- 3) From the C.E., G.L.I.S., Warangal, Lr.No.CE/GLIS/Wgl/TS/T6/F-203/Vol.II/SRSP-II/934, dated:01.04.2009.
- 4) Govt.Memo.No.22985/Maj.Irr.III/A1/2008-2, dt:01.06.2009.
- 5) From the C.E., G.L.I.S., Warangal, Lr.No.CE/GLIS/Wgl/TS/T6/F-203/Vol.II/SRSP-II/1811, dated:24.07.2009.
- 6) From the M/s.G.Venkata Reddy & Co., Engineers & Contractors, Hyderabad, Letter No.GVR/Ho/F53/8802, dated:28-08-2009.

>><<

ORDER:

In the reference 1st read above, M/s.G.Venkata Reddy & Co., Engineers & Contractors, Hyderabad have represented to the Government to consider for payment of rates (actual rates in the SSR at that time) prevailing at the time of making payment without Tender discount to minimize the losses for the work of Earth Work Excavation & Forming Embankment of DBM-60 from Km.50.00 to K.M.55.590 (Thallampadu Branch Canal) including construction of structures of SRSP-II.

2. In the reference 3rd read above, the Chief Engineer, G.L.I.S., Warangal has reported that EOTs were granted to the agency in three spells upto 07.04.2007 without imposing any penalties due to non handing over of required lands, standing crops in the alignment and non shifting of electrical lines. Duly considering the request of the agency the Superintending Engineer, SRSP Stage-II Circle, Warangal has submitted the proposals adopting the rates of relevant SSR for the work executed beyond the agreement period. Up to agreement period i.e., 07.04.2006 SSR 2004-05 rates have been considered.

3. The Chief Engineer, G.L.I.S., Warangal has also stated that as the discount offered by the agency at the time of agreement was very huge i.e., 38.02% and it is the discretion of the government to consider the issue without tender discount or any other discount as it may consider appropriate and requested the Government to issue necessary orders for payment with price adjustment with relevant SSR for the work executed beyond the agreement period.

P.T.O.,

4. After careful examination of the proposal, the Government hereby accord sanction for payment of SSR 2006-07 with Tender discount for the work i.e. "Earth Work Excavation & Forming Embankment of DBM-60 from Km.50.00 to Km.55.590 (Thallampadu Branch Canal) including construction of structures of SRSP-II" executed beyond the agreement period.

5. The Chief Engineer, G.L.I.S., Warangal shall take necessary action accordingly.

6. This order is issued with the concurrence of Finance (W&P) Department vide their U.O.No.4071/F4(2)/2009-1, dated:30-10-2009.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS,
SECRETARY TO GOVERNMENT.

To
The Chief Engineer, G.L.I.S., K.C.Colony,
Chinthagattu, Hanamkonda, Warangal.

Copy to:

The Accountant General, A.P., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Finance (W&P) Department.
The P.S. to Minister for Major&Medium Irrigation.
The P.S. to Principal Secretary(CVSK) to C.M.
The P.S. to Secretary (AD), I & CAD Deptt.
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER.